



Lackawanna Heritage Valley Authority
538 Spruce Street, Suite 516, Scranton, PA 18503
Phone: (570) 963-6730 * Fax: (570) 963-6732

BID FORMS

Trail Improvements for the Lackawanna Heritage Valley Authority

Page 1 of 4

COVER SHEET

Company Name: _____

Address: _____

Contact Person: _____ Phone: _____

Email: _____ Fax: _____

Brief Description of Company: _____

BID SUMMARY

Base Bid TOTAL \$ _____

ADD-ALTERNATE #1 \$ _____

ADD-ALTERNATE #2 \$ _____

Company _____

Sample Project Example #1 (Attach copies of project photos)

Project Title: _____

Project Description: _____

Project Location: _____

Date Completed: _____

Reference Name: _____

Phone: _____

Sample Project Example #2 (Attach copies of project photos)

Project Title: _____

Project Description: _____

Project Location: _____

Date Completed: _____

Reference Name: _____

Phone: _____

Sample Project Example #3 (Attach copies of project photos)

Project Title: _____

Project Description: _____

Project Location: _____

Date Completed: _____

Reference Name: _____

Phone: _____

Company _____

BASE BID:

Pet Stations 18 @ \$ _____ = \$ _____

Install 18 pet stations with concrete embedded posts.

Fence Posts..... 17 @ \$ _____ = \$ _____

Purchase and replace 17 fence posts with 6” x 6” pressure treated posts set in packed dirt.

Fence Rails..... 38 @ \$ _____ = \$ _____

Replace 38 broken or missing 2” x 6” pressure treated fence rails, attached with 2 lag bolts per end of rail.

Gate Locks 10 @ \$ _____ = \$ _____

Fabricate and install ten (10) double lockable latches.

Gates Posts..... 10 @ \$ _____ = \$ _____

Install ten (10) gate posts with latches, in order to lock gates in the open position.

Gate hinges 10 @ \$ _____ = \$ _____

Fabricate and install ten (10) new heavy duty hinges with larger diameter pivot pin and channel-shaped vertical post bracket. Bolts to extend through posts, weld all nuts to bolts. Powdercoat hinges, touch-up paint after installation.

Gates..... \$ _____

Laurel Street, Archbald: Fabricate and install new 16’ steel gate. Weld all nuts to bolts. Powdercoat gate, touch-up paint after installation.

7th Avenue, Scranton: Re-install gate. Weld all nuts to bolts. Touch-up paint after installation.

Bridge Street, Blakely: Re-install gate. Weld all nuts to bolts. Touch-up paint after installation.

Boulders \$ _____

Purchase and install large boulders along 3 locations where unauthorized motorized vehicles are accessing the trails. Pedestrian access shall remain.

BASE BID TOTAL \$ _____

Company _____

ADD-ALTERNATE #1:

Trash / Recycling Receptacles..... 15 @ \$ _____ = \$ _____

Install 15 trash / recycling receptacles affixed to concrete embedded bases.

ADD-ALTERNATE #2:

Fence Posts..... 17 @ \$ _____ = \$ _____

Purchase and replace 17 fence posts with 6" x 6" pressure treated posts set in concrete.

Billable rate(s) for additional work \$ _____

~ end ~